



AUTOMATIC TRANSFER SWITCH OLD GROUP 8 / GROUP 9 CONTROL PANEL



OWNER Example Owner PAGE 1
 PLANT Example Plant AMBIENT TEMP. _____ °F DATE 10/13/2014
 SUBSTATION TRANSFER SWITCHES HUMIDITY _____ % JOB # RANSFER SWITCHES
 POSITION GENERAL ASSET ID _____

NAMEPLATE DATA

MANUFACTURER _____ SERIAL NO. _____ TYPE _____
 CATALOG NO. _____ SYSTEM VOLTAGE _____ AMPACITY _____
 WIRING NO. _____ CONTROLS TYPE: ELECTROMECHANICAL SOLID STATE MICROPROCESSOR
 INSTALLED OPTIONS _____

MOTHER BOARD CHECK OUT

TEST POINT	REFERENCE	AS FOUND (VAC)	AS LEFT (VAC)
NORMAL (CP14 DISCONNECTED)			
1 - 15	82.6 - 91.4 VAC		
2 - 15	82.6 - 91.4 VAC		
3 - 15	82.6 - 91.4 VAC		
4 - 15	21.8 - 24.1 VAC		
5 - 15	21.8 - 24.1 VAC		
6 - 15	21.8 - 24.1 VAC		
7 - 15	21.8 - 24.1 VAC		
8 - 15	21.8 - 24.1 VAC		
9 - 15	21.8 - 24.1 VAC		
10 - 15	28.5 - 31.5 VDC		
11 - 15	115.9 - 128.1 VDC		
EMERGENCY (CP30 DISCONNECTED)			
10 - 15	26.1 - 28.9 VDC		
12 - 15	82.6 - 91.4 VAC		
13 - 15	21.8 - 24.1 VAC		
14 - 15	21.8 - 24.1 VAC		

A1 BOARD						A2 BOARD								
SWITCH S18 TESTS						SWITCH S18 TESTS								
TEST KIT SWITCH NO.	CKT BOARD TEST VLTG	TEST KIT SWITCH NO.	CKT BOARD TEST VLTG	TEST KIT SWITCH NO.	CKT BOARD TEST VLTG	TEST KIT SWITCH NO.	CKT BOARD TEST VLTG	TEST KIT SWITCH NO.	CKT BOARD TEST VLTG	TEST KIT SWITCH NO.	CKT BOARD TEST VLTG			
SPECIFIED VALUES	6	115 - 125	AS FOUND VALUES	6		S14 ON	2		S14 OFF	2		S14 OFF	2	
	7	28.5 - 31.5		7			3			3			3	
	4	9.3 - 10.3		4		4		4		4		S15 OFF	4	
	8	10.4 - 11.9		8		5		5		5			5	

COMMENTS: _____
 DEFICIENCIES: _____

TEST EQUIPMENT USED: _____ TESTED BY: Default Administrator



AUTOMATIC TRANSFER SWITCH TEST NEW GROUP 8 OR 9 CONTROL PANEL



OWNER Example Owner PAGE 2
 PLANT Example Plant AMBIENT TEMP. _____ °F DATE 10/13/2014
 SUBSTATION TRANSFER SWITCHES HUMIDITY _____ % JOB # RANSFER SWITCHES
 POSITION GENERAL ASSET ID _____

NAMEPLATE DATA

MANUFACTURER _____ SERIAL NO. _____ TYPE _____
 CATALOG NO. _____ SYSTEM VOLTAGE _____ AMPACITY _____
 WIRING NO. _____ CONTROLS TYPE: ELECTROMECHANICAL SOLID STATE MICROPROCESSOR
 INSTALLED OPTIONS _____

CONTROL PANEL**TEST**

SWITCH S18 TEST - NORMAL						SWITCH S18 TESTS - EMERGENCY					
TEST KIT SWITCH NO.		CKT BOARD TEST VLTG		TEST KIT SWITCH NO.		CKT BOARD TEST VLTG		TEST KIT SWITCH NO.		CKT BOARD TEST VLTG	
SPECIFIED	NORMAL	2	111 - 121	AS LEFT	NORMAL	2		SPECIFIED	EMERGENCY	3	25.8 - 28.8
		3	28 - 31			5	10.6 - 12.2				
		4	10 - 11.6								
		5	10.6 - 12.2								

TIME DELAY CALIBRATION

ACC NO.	DESCRIPTION	POTENTIOMETER/ACTUATOR	AS FOUND		SPECIFIED		AS LEFT	
			ACTUATOR UP/DOWN	TIMING	ACTUATOR UP/DOWN	TIMING	ACTUATOR UP/DOWN	TIMING
ACC NO. 1	VERRIDE MOMENTARY OUTAGES	P4 / NA						
	ADJUSTMENT RANGE 0.5 TO 6 SEC.							
	FACTORY SET @ 1 SEC.							
ACC NO. 2B	TRANSFER TO EMERGENCY	P2 / 2						
	ADJUST RANGE UP: 0-60 SEC DOWN 0-8 MIN							
	FACTORY SET @ 0 SEC.							
ACC NO. 2E	NO-LOAD ENGINE COOL DOWN	P3 / 3						
	ADJUST RANGE UP: 0-8 SEC DOWN 0.5-30 MIN							
	FACTORY SET @ 5 MINS							
ACC NO. 3	RE-TRANSFER TO NORMAL	P1 / 1						
	ADJUST RANGE UP: 0 SEC DOWN: 0.5-30 MIN							
	FACTORY SET @ 30 MINS							

SENSOR SETTINGS (120V BASE)

DESCRIPTION	PHASE	AS FOUND		SPECIFIED		AS LEFT	
		READING	%	READING	%	READING	%
NORMAL SOURCE PICKUP VOLTAGE ADJUSTMENT RANGE 85 TO 100% FACTORY SET @ 90%	PHASE A						
	PHASE B						
	PHASE C						
NORMAL SOURCE DROPOUT VOLTAGE ADJUSTMENT RANGE 75 TO 98% FACTORY SET @ 85%	PHASE A						
	PHASE B						
	PHASE C						
EMERGENCY SOURCE VOLTAGE ADJUSTMENT RANGE 85 TO 100% FACTORY SET @ 90%	PICKUP						
	DROPOUT				15% FIXED		
EMERGENCY SOURCE FREQUENCY ADJUSTMENT RANGE 90 TO 100% FACTORY SET @ 95%	PICKUP						
	DROPOUT				12% FIXED		

COMMENTS:**DEFICIENCIES:**

TEST EQUIPMENT USED: _____

TESTED BY: Default Administrator



AUTOMATIC TRANSFER SWITCH TEST



OWNER Example Owner PAGE 3
 PLANT Example Plant AMBIENT TEMP. _____ °F DATE 10/13/2014
 SUBSTATION TRANSFER SWITCHES HUMIDITY _____ % JOB # RANSFER SWITCHES
 POSITION GENERAL ASSET ID _____

NAMEPLATE DATA

MANUFACTURER _____ SERIAL NO. _____ TYPE _____
 CATALOG NO. _____ SYSTEM VOLTAGE _____ AMPACITY _____
 WIRING NO. _____ CONTROLS TYPE: ELECTROMECHANICAL SOLID STATE MICROPROCESSOR
 INSTALLED OPTIONS _____

DESCRIPTION	INSPECTED	CONDITION	CLEAN/LUBE
OVERALL CLEANLINESS			
INSULATING MEMBERS			
MECHANICAL CONNECTIONS			
STRUCTURAL MEMBERS			
MAIN CONTACTS			
ARCING CONTACTS			

DESCRIPTION	INSPECTED	CONDITION	CLEAN/LUBE
ARCING CHUTES			
OPERATING MECHANISM			
CONTACT SEQUENCE			
GROUND CONNECTION			
AUXILIARY DEVICES			
LOAD CONDUCTOR NO.	SIZE	CU	AL

TIME DELAYS	SPECIFIED		AS FOUND		AS LEFT		
OVERRIDE MOMENTARY OUTAGES ADJUSTMENT RANGE: FACTORY SET @ _____ SEC							
TRANSFER TO EMERGENCY ADJUSTMENT RANGE: FACTORY SET @ _____ SEC							
NO LOAD ENGINE COOL DOWN ADJUSTMENT RANGE: FACTORY SET @ _____ MIN							
RE-TRANSFER TO NORMAL ADJUSTMENT RANGE: FACTORY SET @ _____ MIN							
SENSOR SETTINGS NOMINAL VOLTAGE:		VOLTS & HZ	%	VOLTZ & HZ	%	VOLTS & HZ	%
NORMAL SOURCE PICKUP VOLTAGE ADJUSTMENT RANGE: FACTORY SET @ _____ %	PHASE A						
	PHASE B						
	PHASE C						
NORMAL SOURCE DROPOUT VOLTAGE ADJUSTMENT RANGE: FACTORY SET @ _____ %	PHASE A						
	PHASE B						
	PHASE C						
EMERGENCY SOURCE VOLTAGE ADJUSTMENT RANGE: FACTORY SET @ _____ %	PICKUP						
	DROPOUT						
EMERGENCY SOURCE FREQUENCY ADJUSTMENT RANGE: FACTORY SET @ _____ %	PICKUP						
	DROPOUT						

POLE RESISTANCE

TESTED FROM LINE TO LOAD TERMINALS

EQPT. TEMP _____ °C

TCF TO 20°C _____

POLE	NORMAL			
	AS FOUND	20°C	AS LEFT	20°C
A				
B				
C				
N				

POLE	EMERGENCY			
	AS FOUND	20°C	AS LEFT	20°C
A				
B				
C				
N				

COMMENTS:**DEFICIENCIES:**

--	--

TEST EQUIPMENT USED: _____

TESTED BY: Default Administrator



AUTOMATIC TRANSFER SWITCH CONTROLS TEST



OWNER Example Owner PAGE 4
 PLANT Example Plant AMBIENT TEMP. _____ °F DATE 10/13/2014
 SUBSTATION TRANSFER SWITCHES HUMIDITY _____ % JOB # RANSFER SWITCHES
 POSITION GENERAL ASSET ID _____

NAMEPLATE DATA

MANUFACTURER _____ SERIAL NO. _____ TYPE _____
 CATALOG NO. _____ SYSTEM VOLTAGE _____ AMPACITY _____
 WIRING NO. _____ CONTROLS TYPE: ELECTROMECHANICAL SOLID STATE MICROPROCESSOR
 INSTALLED OPTIONS _____

TIME DELAYS	AS FOUND	SPECIFIED	AS LEFT
OVERRIDE MOMENTARY OUTAGES ADJUSTMENT RANGE: FACTORY SET @ _____ SEC			
TRANSFER TO EMERGENCY ADJUSTMENT RANGE: FACTORY SET @ _____ SEC			
NO-LOAD ENGINE COOL DOWN ADJUSTMENT RANGE: FACTORY SET @ _____ MIN			
RE-TRANSFER TO NORMAL ADJUSTMENT RANGE: FACTORY SET @ _____ MIN			

NOMINAL VOLTAGE: _____

SENSOR SETTINGS		AS FOUND		SPECIFIED		AS LEFT	
		VOLTS & HZ	%	VOLTZ & HZ	%	VOLTS & HZ	%
NORMAL SOURCE PICKUP VOLTAGE ADJUSTMENT RANGE: FACTORY SET @ _____ VOLTS	PHASE A						
	PHASE B						
	PHASE C						
NORMAL SOURCE DROPOUT VOLTAGE ADJUSTMENT RANGE: FACTORY SET @ _____ VOLTS	PHASE A						
	PHASE B						
	PHASE C						
EMERGENCY SOURCE VOLTAGE ADJUSTMENT RANGE: FACTORY SET @ _____ VOLTS	PICKUP						
	DROPOUT						
EMERGENCY SOURCE FREQUENCY ADJUSTMENT RANGE: FACTORY SET @ _____ HERTZ	PICKUP						
	DROPOUT						

COMMENTS: _____
 DEFICIENCIES: _____

TEST EQUIPMENT USED: _____ TESTED BY: Default Administrator



AUTOMATIC TRANSFER SWITCH TEST OLD GROUP 8 OR GROUP 9 CONTROL PANEL



OWNER Example Owner PAGE 5
 PLANT Example Plant AMBIENT TEMP. _____ °F DATE 10/13/2014
 SUBSTATION TRANSFER SWITCHES HUMIDITY _____ % JOB # RANSFER SWITCHES
 POSITION GENERAL ASSET ID _____

NAMEPLATE DATA

MANUFACTURER _____ SERIAL NO. _____ TYPE _____
 CATALOG NO. _____ SYSTEM VOLTAGE _____ AMPACITY _____
 WIRING NO. _____ CONTROLS TYPE: ELECTROMECHANICAL SOLID STATE MICROPROCESSOR
 INSTALLED OPTIONS _____

A1 BOARD						A2 BOARD												
SWITCH S18 TESTS						SWITCH S18 TESTS												
TEST KIT SWITCH NO.	CKT BOARD TEST VLTG	TEST KIT SWITCH NO.	CKT BOARD TEST VLTG	TEST KIT SWITCH NO.	CKT BOARD TEST VLTG	TEST KIT SWITCH NO.	CKT BOARD TEST VLTG	TEST KIT SWITCH NO.	CKT BOARD TEST VLTG	TEST KIT SWITCH NO.	CKT BOARD TEST VLTG							
SPECIFIED VALUES	6	115 - 125	AS FOUND VALUES	6		SPECIFIED VALUES	2	111 - 121	S14 ON	2		S14 ON	2		S14 ON	2		
	7	28.5 - 31.5		3	28 - 31		S15 OFF	3		S15 OFF	3		S15 OFF	3		S15 OFF	3	
	8	10.4 - 11.9		4	9.3 - 10.3		S16 OFF	4		S16 OFF	4		S16 OFF	4		S16 OFF	4	
				5	10.4 - 11.9			5			5			5			5	

TIME DELAY CALIBRATION

		AS FOUND	SPECIFIED	AS LEFT
ACC NO. 1	VERRIDE MOMENTARY OUTAGES			
	ADJUSTMENT RANGE 0.5 TO 6 SEC.			
	FACTORY SET @ 1 SEC.			
ACC NO. 2B	TRANSFER TO EMERGENCY			
	ADJUST RANGE UP: 0-60 SEC DOWN 0-8 MIN			
	FACTORY SET @ 0 SEC.			
ACC NO. 2E	NO-LOAD ENGINE COOL DOWN			
	ADJUST RANGE UP: 0-8 SEC DOWN 0.5-30 MIN			
	FACTORY SET @ 5 MINS			
ACC NO. 3	RE-TRANSFER TO NORMAL			
	ADJUST RANGE UP: 0 SEC DOWN: 0.5-30 MIN			
	FACTORY SET @ 30 MINS			

SENSOR SETTINGS (120V BASE)

		READING	%	READING	%	READING	%
NORMAL SOURCE PICKUP VOLTAGE ADJUSTMENT RANGE 85 TO 100% FACTORY SET @ 90%	PHASE A						
	PHASE B						
	PHASE C						
NORMAL SOURCE DROPOUT VOLTAGE ADJUSTMENT RANGE 75 TO 98% FACTORY SET @ 85%	PHASE A						
	PHASE B						
	PHASE C						
EMERGENCY SOURCE VOLTAGE ADJUSTMENT RANGE 85 TO 100% FACTORY SET @ 90%	PICKUP						
	DROPOUT				15% FIXED		
EMERGENCY SOURCE FREQUENCY ADJUSTMENT RANGE 90 TO 100% FACTORY SET @ 95%	PICKUP						
	DROPOUT				12% FIXED		

COMMENTS: _____
 DEFICIENCIES: _____

TEST EQUIPMENT USED: _____ TESTED BY: Default Administrator



ASCO TRANSFER SWITCH CALIBRATION REPORT NEW GROUP 7 CONTROL PANEL



OWNER Example Owner
 PLANT Example Plant
 SUBSTATION TRANSFER SWITCHES
 POSITION GENERAL

PAGE 6
 AMBIENT TEMP. _____ °F
 DATE 10/13/2014
 HUMIDITY _____ %
 JOB # RANSFER SWITCHE
 ASSET ID _____

NAMEPLATE DATA

MANUFACTURER _____ SERIAL NO. _____ TYPE _____
 CATALOG NO. _____ SYSTEM VOLTAGE _____ AMPACITY _____
 WIRING NO. _____ CONTROLS TYPE: ELECTROMECHANICAL SOLID STATE MICROPROCESSOR
 INSTALLED OPTIONS _____

	TIME DELAYS	AS FOUND	SPECIFIED	AS LEFT				
S1	OVERWRITE MOMENTARY OUTAGES							
	ADJUSTMENT RANGE 0 TO 6 SEC. OFF OFF ON OFF FACTORY SET @ 1 SEC. 5 6 7 8	5 6 7 8 SEC	5 6 7 8 SEC	5 6 7 8 SEC				
	TIMING TEST RESULTS							
S2	RETRANSFER TO NORMAL							
	ADJUSTMENT RANGE 0 TO 30 MIN. OFF OFF ON OFF FACTORY SET @ 30 MIN. 1 2 3 4	1 2 3 4 MIN	1 2 3 4 MIN	1 2 3 4 MIN				
	TIMING TEST RESULTS							
S3	NO LOAD ENGINE COOL DOWN							
	ADJUSTMENT RANGE 0 TO 60 MIN. OFF OFF ON OFF FACTORY SET @ 5 MIN. 5 6 7 8	5 6 7 8 MIN	5 6 7 8 MIN	5 6 7 8 MIN				
	TIMING TEST RESULTS							
S4	TRANSFER TO EMERGENCY							
	ADJUSTMENT RANGE 0 TO 5 MIN. OFF OFF OFF OFF FACTORY SET @ 0 SEC. 1 2 3 4	1 2 3 4 SEC	1 2 3 4 SEC	1 2 3 4 SEC				
	TIMING TEST RESULTS							
S5	SENSOR SETTINGS		VOLTS	%	VOLTS	%	VOLTS	%
	NORMAL SOURCE PICKUP VOLTAGE	PHASE A						
	ADJUSTMENT RANGE 85 TO 100%	PHASE B						
	FACTORY SET @ 90%	PHASE C						
	DIP SWITCH OFF ON OFF ON		5	6	7	8		
	SETTINGS 5 6 7 8							
	EMERGENCY SOURCE VOLTAGE PICKUP	PICKUP						
	ADJUSTMENT RANGE 85 TO 100%	DROPOUT						
	FACTORY SET @ 90%							
	DIP SWITCH OFF ON OFF ON		1	2	3	4		
SETTINGS 1 2 3 4								
EMERGENCY FREQUENCY OFF		8						
FACTORY SET @ 60 HERTZ 8								
PHASE SELECTION OFF		7						
OFF = 3 PHASE ON = 1 PHASE 7								
IN-PHASE MONITOR OFF		6						
ON = ACTIVE, OFF = OFF 6								
NORMAL SOURCE DROP-OUT VOLTAGE	PHASE A							
ADJUSTMENT RANGE 75 TO 98%	PHASE B							
FACTORY SET @ 94%	PHASE C							
EMERGENCY FREQUENCY PICKUP		1	2	3	4			
ADJ. RANGE 90-100% FACTORY SET @ 95%								

COMMENTS: _____
 DEFICIENCIES: _____

TEST EQUIPMENT USED: _____ TESTED BY: Default Administrator



AUTOMATIC TRANSFER SWITCH TEST TS UNIT



OWNER Example Owner PAGE 7
 PLANT Example Plant AMBIENT TEMP. _____ °F DATE 10/13/2014
 SUBSTATION TRANSFER SWITCHES HUMIDITY _____ % JOB # RANSFER SWITCHES
 POSITION GENERAL ASSET ID _____

NAMEPLATE DATA

MANUFACTURER _____ SERIAL NO. _____ TYPE _____
 CATALOG NO. _____ SYSTEM VOLTAGE _____ AMPACITY _____
 WIRING NO. _____ CONTROLS TYPE: ELECTROMECHANICAL SOLID STATE MICROPROCESSOR
 INSTALLED OPTIONS _____

DESCRIPTION	INSPECTED	CONDITION	CLEAN/LUBE
OVERALL CLEANLINESS	<input type="checkbox"/>		
INSULATING MEMBERS	<input type="checkbox"/>		
MECHANICAL CONNECTIONS	<input type="checkbox"/>		
STRUCTURAL MEMBERS	<input type="checkbox"/>		
CUBICLE	<input type="checkbox"/>		
RACKING DEVICES	<input type="checkbox"/>		
CONTACT FINGERS	<input type="checkbox"/>		
MAIN CONTACTS	<input type="checkbox"/>		
ARCING CONTACTS	<input type="checkbox"/>		
ARC CHUTES	<input type="checkbox"/>		
OPERATING MECHANISM	<input type="checkbox"/>		
CONTACT SEQUENCE	<input type="checkbox"/>		
GROUND CONNECTION	<input type="checkbox"/>		
AUXILIARY DEVICES	<input type="checkbox"/>		
LOAD CONDUCTOR NO./PHASE:	SIZE:	KCM: <input type="checkbox"/> CU <input type="checkbox"/> AL	

POLE RESISTANCE

EQUIPMENT TEMPERATURE _____ °C TEMPERATURE CORRECTION FACTOR 20°C, TCF _____

R_T = TOTAL POLE RESISTANCE AT 85°C
 R_M = TOTAL POLE RESISTANCE AT TEST TEMPERATURE
 T_S = TEMPERATURE FOR DESIRED RESISTANCE (20°C)
 T_M = AMBIENT TEMPERATURE
 T_K = TEMP. RESISTANCE CONSTANT (°C)
 COPPER = 234.5°C

$$R_T = R_M \frac{T_S + T_K}{T_M + T_K}$$

NORMAL				
POLE	AS FOUND	20°C	AS LEFT	20°C
A				
B				
C				
N				

MICRO-OHMS LINE TO LOAD

EMERGENCY				
POLE	AS FOUND	20°C	AS LEFT	20°C
A				
B				
C				
N				

MICRO-OHMS LINE TO LOAD

COMMENTS: _____
 DEFICIENCIES: _____

TEST EQUIPMENT USED: _____ TESTED BY: Default Administrator